

Salisbury Millstream/Coach Station Toilets Refurbishment Report

14 October 2019

Work started on Monday 16th September with view to completion around 28th October - November 11th (6- 8 Weeks)

We have left the Gents toilets open the time being and have directed the ladies by way of signage and maps to the Central toilets. Below progress up to 29 September. Unfortunately when the wall was cut to leave the pillars it was found to have inadequate supports within the structure and pillars need to be rebuilt at a cost of £3960



Charging: Agreed £0.50 4 x smart access 2 x coin access

Location	Coach Station	£
Preliminaries	Completed	
Site Works including strip-outs, formation of doors and cubicles, prep for main install	Current stage of works	34,000
Design, Supply, installation of Semi-Automatic cubicles		105,000
Connection of incoming and out-going services & commissioning		4,900
Additional items (doors and double bins/tiles)		6,588
	Less on site Wallgate handwash Units x 6 and toilets x 2	11,724
Subtotal		138,764
Variation to project	Supporting pillars rebuild cost	3,960
Total		142,724